

COMPLETION REPORT

1. Name of Work : **Construction of Anganavadi Building near Maheshwaramma temple at Bhuvaneshwarinagara in Bagalagunte in Ward No.14.**
2. Sanctioned Estimate No. & Dt : *80100/285/14.15 dt 27.3.2015*
3. Head of Account which is Chargeable :
4. Work Order No. & Dt : *20100/wo/380/14.15 dt 31.3.2015*
5. Name of Contractor : **Technical Manager (West), KRIDL, Bangalore**
- 6a. Time stipulated for completion of work :
- b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. *5642*
8. Check measurement of the Asst. : M.B. No. *5642* Page No. *564101 to 564113*
Asst. Exe. Eng. / Exe. Eng. : Page No. *564101 to 564113*
9. Name of the Office / Official :
incharge of the work :
10. a) Asst. Engineer *D. S. Subramanyam*
b) Asst. Exe. Engineer *S. S. Subramanyam*

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
<i>120</i>	<i>1158857</i>	<i>—</i>	<i>411490</i>

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

[Signature]
ASST. ENGINEER
W. y

[Signature]
ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE